



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT

1	Completion Report of the work of :	Engaging labour and tractor for Emergency work at Maruthinagara main and cross roads and surrounding areas in kempegowda ward No-01.			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	Sri Ganesh (Sree Annapoorneshwari Enterprises)			
4	Time Stipulated for Completion of work				
5	Date of Commencement				
6	Date of Completion:				
7	Measurment Recorded				
	M.B No	4927			
	Page No	492663 - 492665			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Ramsangeeraleh			
	2) Asst. Engineer	Derarajaleh KS			
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	12.00 lacs	11,90,220.00	.		

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Derarajaleh KS

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Ramsangeeraleh

ASST. EXE.ENGINEER

SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE